

9th European Light Source Radio-Frequency Meeting

21-22 September 2005


University of Aarhus, Denmark

SOLEIL 352 MHZ RF SYSTEMS

- ✓ SOLEIL general status
 - ✓ BO RF system status
- ✓ SR RF Cryomodule tests at CERN
- ✓ SR RF Cryogenic source installation
 - ✓ SR RF amplifier power tests

P. Marchand

SOLEIL site (June 2005)



Utilities building

Accelerator building



June 2005



**Technical division
(offices, workshops)**

Restaurant

**Main building
(offices, conf. rooms)**



**DC gun (352 MHz modulated) + 3 GHz bunching section + 2 accel. structures (CERN-LIL)
3 GHz RF power from 2 units of klystron & PFN modulator
Supplied “turnkey” by THALES**

**Commissioning started end June 05
Now operational in multibunch mode
(single bunch mode to be tested)**





**First 100 MeV
e⁻ beam produced
on July 2nd 05**



Single day of commissioning on 23rd of July 2005


→ ~ 1 - 2 millions of turns at 100 MeV

Restart by the end of September





**Under installation
7 cells already equipped**



**Commissioning scheduled for
Spring 2006**




Booster main parameters

Circumference	156.6 m
Revolution frequency	1.91 MHz
Repetition rate	3 Hz
Injection energy , E_i	100 MeV
Final energy , E_f	2.75 GeV
Energy loss / turn @ E_f	410 keV
Beam current (max)	12 mA
RF acceptance @ E_f @ E_i with $V_{RF} = 200$ kV	± 0.35 % ± 1.5 %
Harmonic number	184
RF frequency	352.2 MHz
RF voltage @ E_f	0.85 MV
Beam power @ E_f	5 kW

RF SYSTEM

- 1 CERN-LEP 5-cell Cu cavity, $R_s = 26$ M Ω
 $P_{dis} : 15$ kW, $P_{beam} : 5$ kW, $P_{tot} : 20$ kW
- 1 solid state amplifier, $P_{available} : 35$ kW


BO 5-cell Cu cavity (CERN-LEP type)




**BO 35 kW solid
state amplifier**

**147 amplifier modules
& DC/DC converters
on 8 water-cooled dissipaters**

330 W amplifier module



600 W, 300 Vdc / 30 Vdc converter



BO amplifier power combination








Diagram of the BO RF control system



**LLRF : Low Level RF Electronics
(amplitude, phase & frequency loops)**


BO Low Level RF Electronics

**3 conventional « slow » control loops for the frequency, amplitude & phase
remake of a LURE design adapted to the SOLEIL needs**



	Amplitude	Phase	Frequency
Accuracy	$\pm 0.25 \%$	$\pm 0.4^\circ$	$\pm 30 \text{ Hz}$
3 dB BW	12 kHz	7 kHz	5 Hz

Booster RF power plant : review of test results and status



- *Spring 2004* : 1st day of operation, amplifier tested up to 35 kW CW on dummy load and then 30 kW CW for ~ 600 hours without any interruption
- *June 2004* : cavity RF conditioning up to 30 kW CW ($1.5 \times V_{\max}$, $3 \times \langle P \rangle$)
Several “full reflection” events occurred during the conditioning process
→ *normal switch-off without trouble for the amplifier*
- *Summer 2004* : implementation of the control (μ controller + PLC) and LLRF (drive chain, amplitude, phase and tuning loops)
- *Autumn 2004* : tests of the complete BO RF plant (cavity, amplifier, control & LLRF) at 30 kW CW for more than 1500 h without major trouble nor performance degradation; only a few minor faults due to cabling mistakes that could be quickly repaired (→ ESLS RF 2004)
→ *the fault events did not stop neither perturb the amplifier operation*
- *December 2004* : tests with 33 % $P_{\text{reflected}}$ (10 over 30 kW) in CW for a few days
- *July 2005* : complete BO RF plant installed, tested and operational on site

**BO amplifier and cavity
inside the test area at LURE**




Cavity transfer towards the BO ring


12-04-05



Cavity accommodated in the BO ring



Booster RF room



Storage ring main parameters

Circumference	354 m
Revolution frequency	0.85 MHz
Energy	2.75 GeV
Energy loss / turn	1.15 MeV
Beam current	500 mA
Momentum compaction	4.4 E-4
Momentum spread	0.1 %
RF acceptance	± 6.15 %
Bunch length	4.2 mm
Synchrotron frequency	5.9 kHz
Harmonic number	416
RF frequency	352.2 MHz
RF voltage	4.8 MV
Beam power	575 kW


RF SYSTEM

→ 4 superconducting cavities (inside 2 cryomodules)

$$V_{\text{cav}} = 1.2 \text{ MV} ; P_{\text{cav}} = 145 \text{ kW}$$

→ 4 solid state amplifiers : 4 x 190 kW

SOLEIL cryomodule design



1996, SOLEIL studies → prototype development (CEA-CERN collaboration)

End of 1999, first tests (without beam) at CERN

2001, SOLEIL approval → performance validation in ESRF e⁻ beam

End of 2001, installation in the ESRF storage ring

**2002, test of the prototype in the ESRF e⁻ beam, using LHe from Dewar
→ 1.5 MV/cav , 190 kW/coup @ 200 mA (ok for phase 1 of SOLEIL)**



End of 2002, it is decided :

- 1) The prototype will become the 1st cryomodule of SOLEIL (CM1)**
- 2) “Refurbishment” before the installation in SOLEIL (HOM & input power couplers, thermal screen, cryogenic circuitry & instrumentation)**
- 3) Order of a 2nd cryomodule (CM2 ≈ CM1) in the industry**



2003-2004, disassembling, modifications & re-assembling of CM1 at CERN

2004-2005, cryogenic & RF power tests of CM1 at CERN

**2002 , the cryomodule prototype
in the ESRF storage ring**




Photo CEA/DSM/DAPNIA

**End of 2003, at the entrance
of the CERN clean room**



1

**Feb. 04, inside the CERN clean room :
removal of the input power couplers**



3




2



**What the electrons can see
when entering the cryomodule**




**After disassembling of the cryomodule,
cleaning and then tests of the single cavities
in vertical cryostat (CERN, June 2004)**




**For each cavity, Q_0 larger than
the specified value of $2 \cdot 10^9$ at
 E_{acc} of 6 MV/m**

CERN, Sept. 2004 : re-assembling




**CEA, Sept. 04 : mounting of the
Cu thermal shield (LN2 cooled)**




**Dec. 04 : installation inside the CERN
« bunker » for cryogenic and RF power tests**



- LHe supplied from a CERN 18 kW liquefier through a buffer Dewar
- RF power from a LEP type klystron



Successful results of the cryogenic and RF power tests at CERN



- Tests in 2 steps : Dec. 04, without the T-type HOM couplers (not yet available); they were implemented in Jan. 05 and the tests completed in Feb. 05
- Each IPC was conditioned up to 200 kW CW with full reflection and $V_{\text{cav}} > 2.5$ MV in each cavity (SOLEIL normal operation : $P_{\text{coupler}} \sim 150$ kW and $V_{\text{cav}} \sim 1.5$ MV)
- Lengthening of the IPC antennas $\rightarrow Q_{\text{ext}} = (1 \pm 0.1) 10^5$, as expected
- Cooling improvements (cryogenic circuits, thermal shield + thermalisation straps, ...)
 - \rightarrow $\frac{1}{2}$ cryogenic losses
 - \rightarrow He collector 50% filled \rightarrow He is liquid at the inlet of the HOM couplers
- After a proper redesign of the single wave bellow of the T-HOM couplers, their filter proved to be easily tunable \rightarrow rejection of 34 dB instead of 19 dB, previously
- Check of the tuning system functionality with the standard SOLEIL driving unit

Cryomodules status & schedule

- ✓ CM1 stored at CERN, ready for use \rightarrow installation on site, by the end of 2005
- ✓ CM2 ordered at ACCEL in August 05 \rightarrow implementation in SR, by May 2007

Cryogenic source (LHe @ 4.5 K)

HELIAL 2000 liquefier (Air Liquide), specified for 40 l/h of LHe & 350 W @ 4.5K
Delivery is completed; installation on going → commissioning before the end of 2005



Cold-box





Cryogenic valve box



Room temperature valve panel

RF cryogenics area



RF cryogenics compressor room




Main compressor & oil removal

**Compressor & oil removal
for gas recovery**


SR 190 kW amplifier

Each of the 4 cavities powered with a 190 kW solid state amplifier
Same principle as for the BO one, extended to 4 x 50 kW
(→ 724 modules of which 42 in « stand-by »),
but other type of transistors



- **BO** : only one transistor supplier, SEMELAB (VDMOS - D1029UK05)
- **SR** : SOLEIL-POLYFET development of LDMOS (several iterations)
 - ➔ LR301-V3 : tests on a few samples ok
- **Contract with BBEF** for 3000 modules with validation on a pre-series of 10 pcs
- **June 04** : a 2.5 kW unit, made of 8 pre-series modules, successfully run for ~ 4 weeks
 - ➔ production of 180 modules for one “50 kW tower” (1/4 amplifier)
- **Dec. 23rd 04** : the first “tower” delivered 48 kW CW for ~ 2 hours
- **Feb. 05** : long duration tests ➔ after ~ 1000 hours of operation, 14 over 180 modules had failures (high gate leakage current at one side of the push pull pair)*
 - * **That did not stop the amplifier, which was still delivering its power**
 - Fabrication by POLYFET of a new version (V4), designed to be tougher, at the expense of a gain reduction of about 1 dB
- **May-June 05** : a 2.5 kW unit (8 modules - V4) has run for ~ 1000 h without trouble
 - Tower with V4** completed and tested up to 50 kW CW
 - 2 transistor failures in the first few hours,
 - total of 5 failures after 1000 hours of operation


Histogram of transistor failures




Damaged transistors after ~ 1000 hours of operation
randomly distributed on the amplifier

14 of V3
5 of V4

Dec. 2004, 1st “50 kW tower” under test



“50 kW tower” control display (transistor currents, Pi & Pr)



AMPLI ANNEAU

D0		D1		D2		D3		D4		D5		D6		D7		D8		D9		D10		Préamplis
		<input checked="" type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input checked="" type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input checked="" type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input checked="" type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input checked="" type="checkbox"/> On/Off	<input type="checkbox"/> On/Off	<input checked="" type="checkbox"/> On/Off	<input type="checkbox"/> On/Off		
		6.8	6.7	0.0	0.0	6.9	6.8	0.0	0.0	7.0	6.9	0.0	0.0	7.0	6.8	0.0	0.1	6.8	6.8	0.1	0.1	0
0.0	0.0	9.2	9.2	9.2	9.3	9.0	9.2	8.9	9.0	9.0	9.3	9.3	9.3	9.2	9.3	8.9	9.0	8.9	9.2	9.2	9.1	1
0.0	0.0	9.4	9.3	9.1	9.4	8.8	9.1	8.9	9.3	9.4	9.4	9.0	9.3	9.1	9.2	9.2	9.3	9.2	9.2	9.2	9.0	2
0.0	0.0	9.0	9.0	9.2	9.4	9.0	9.1	8.9	8.9	9.1	9.2	9.1	9.1	9.0	9.3	9.1	9.1	9.3	9.5	9.0	9.0	3
0.0	0.0	9.1	9.1	9.0	9.3	8.9	9.1	8.9	8.9	9.2	9.2	9.2	9.4	9.1	9.3	9.1	9.3	9.3	9.3	9.1	9.2	4
0.0	0.0	9.0	9.2	9.1	9.2	9.2	9.1	9.0	9.1	9.1	9.2	9.0	9.2	8.9	9.3	9.1	9.3	9.1	9.4	9.1	9.2	5
4.2	4.0	9.1	9.3	9.0	9.2	8.8	9.3	8.9	9.2	9.1	9.2	9.1	9.3	9.1	9.3	9.0	9.1	9.3	9.3	9.3	9.1	6
		8.8	9.2	9.1	9.0	9.0	9.3	9.1	9.3	8.8	9.0	9.0	9.2	9.1	9.1	9.1	9.3	9.1	9.3	9.0	9.2	7
		9.2	9.3	9.1	9.1	9.2	9.3	8.8	8.9	8.9	9.0	9.3	9.1	9.1	9.4	9.0	9.3	9.0	9.0	8.9	9.2	8
		2.3	0.0	2.6	0.0	2.2	0.0	2.6	0.0	2.4	0.0	2.4	0.0	2.6	0.0	2.2	0.0	2.4	0.0	2.3	0.0	Pi/Pr
		2.5	0.0	2.4	0.0	2.6	0.0	2.5	0.0	2.4	0.0	2.4	0.0	2.4	0.0	2.4	0.0	2.2	0.0	2.2	0.0	Pi/Pr
		8.9	9.1	9.2	9.2	9.4	9.5	9.0	9.2	9.4	9.4	9.1	9.4	8.9	9.1	9.3	9.5	9.4	9.6	9.2	9.5	8
		9.1	9.1	9.2	9.3	9.0	9.3	9.0	9.1	9.2	9.2	9.2	9.3	9.3	9.5	9.2	9.4	9.0	9.2	9.2	9.3	7
		8.7	9.0	9.3	9.1	8.9	9.2	9.3	9.1	9.5	9.4	9.1	9.4	9.0	9.1	9.4	9.5	9.1	9.1	9.2	9.2	6
		9.1	9.1	9.2	9.3	9.2	9.2	9.2	9.1	8.9	8.9	9.2	9.2	9.2	9.1	9.2	9.3	9.1	9.2	9.5	9.6	5
		9.0	9.3	8.9	9.0	9.0	9.2	9.1	9.3	8.9	9.2	9.0	9.1	9.1	9.3	9.3	9.4	9.1	9.4	8.9	9.2	4
		8.9	8.9	9.2	9.3	9.0	9.1	9.1	9.1	9.1	9.0	9.2	9.3	8.9	9.2	9.3	9.3	9.1	9.2	9.3	9.3	3
		8.9	9.1	8.8	9.3	9.2	9.1	9.2	9.2	9.2	9.3	9.1	9.2	8.9	9.2	9.6	9.5	9.0	9.3	9.0	9.0	2
		9.0	9.1	9.2	9.4	9.4	9.3	9.2	9.3	9.2	9.4	9.0	9.0	9.1	9.1	9.2	9.3	9.1	9.4	9.2	9.3	1
		7.2	7.1	0.0	0.1	6.9	7.1	0.1	0.0	7.3	7.3	0.0	0.0	7.2	7.3	0.0	0.0	7.6	7.7	0.0	0.0	0

TOUR ACTIVE

T1 ON T2 OFF

T3 OFF T4 OFF

Durée de cycle (s)

PORT RS232

COM2 COM1

ACQUISITION

ON

SEUILS ALARME

I (A)

Pr(kW)

Pi T = 48.00 kW

PiMax = 2.60 kW D2

PrMax = 0.00 kW D3

Pr T = 0.00 kW

PiMin = 2.20 kW D3

PrMin = 0.00 kW D1

Pdc = 84.28 kW

IMax = 9.60 A D8

IMin = 6.80 A D1

COPY GRAPH SAVE BMP SAVE FILE PRINT QUIT

Dissipater n°

$I_{1,2}$ for the 9 upper modules

Pi, Pr @ 2.5 kW

$I_{1,2}$ for the 9 lower modules

1st stage or stand-by


**Destruction of a 2.5 kW combiner
by arcing due to a bad contact**



SR Low Level RF Electronics


Phase 1 : SR LLRF = BO LLRF + direct RF feedback (figure below —)

Phase 2 : fast digital (FPGA based) phase and amplitude loops, under development in collaboration with CEA





SOLEIL RF system Summary of status and objectives



- **BO RF plant operational; BO commissioning is on going**

SR RF system

- **CM1 tested beyond the required performance ; on site installation → end of 2005**

- **Cryogenics : all components available ; installation on going ; tests → end of 2005**

- **Amplifiers : - four 50kW-towers completed
- one tower per month (fixed by transistor production rate)** } → **Two 190 kW-amplifiers for CM1 operational by March 2006**

SR commissioning (April 06) with CM1 → phase 1 (3 MV, 300 mA)

- **CM2 (built by ACCEL) & 2 other amplifiers → implementation by May 2007**

phase 2 (May 07): operation with 2 CMs (4.8 MV, 500 mA)

Upgrading projects

- ✓ **FPGA-based LLRF; transverse multi-bunch feedback**
- ✓ **Crab cavities for “slicing” (sub-ps X-rays), harmonic cavity for bunch lengthening (?)**

**Rem : several labs expressed their intention of using the solid state technology “à la SOLEIL”
→ projects of collaboration for transfer of technology**

SOLEIL RF GOUP



Jean POLIAN



Patrick MARCHAND



Ti RUAN



Fernand RIBEIRO



Massamba DIOP



Rajesh SREEDHARAN



Catherine THOMAS-MADEC




Robert LOPES



Helder Antonio DIAS



Jocelyn LABELLE



Cyril MONNOT



Moussa EL AJJOURI



Marc LOUVET

SOLEIL, CEA, CERN, ESRF, LURE